

What are my critical activities? (Float less than 3 days)
 In progress and/or starting in the next 3 weeks.
 Organized by job.

Act ID	Activity Description	Original Duration	Early Start	Early Finish	Total Float	RSPG	2005					
							JAN		FEB			
							17	24	31	07	14	21
Arrow Construction Company												
Cumberland Kitchen Remodel												
CU350	Procure, fab, deliver kitchen cabinets CUM	28	01/18/05 A	02/24/05	0	JJ	▲					
Rumford Kitchen Remodel												
RUM1000	Notice to Proceed RUM	0	02/07/05 *		1d	TO	◆ Notice to Proceed RUM					
RUM1261	Obtain Permits RUM	3	02/07/05	02/09/05	1d	HM	▲▲▲ Obtain Permits RUM					
RUM1060	Remove old appliances RUM	4	02/10/05	02/15/05	1d	HM	▲▲▲▲ Remove old applia					
Hillside Kitchen Remodel												
HL220	Procure, fab, deliver Kitchen Island HILL	25	12/31/04 A	01/28/05	1d	JJ	▲ Procure, fab, deliver Kitchen Island HILL					
HL170	Install Pantry Rough-in HILL	10	01/18/05 A	01/31/05	-5d	HM	▲▲▲ Install Pantry Rough-in HILL					
HL030	Install Insulation HILL	1	02/01/05	02/01/05	-5d	HM	▲▲ Install Insulation HILL					
HL090	Install Gypsum Wallboard HILL	2	02/02/05	02/03/05	-5d	HM	▲▲ Install Gypsum Wallboard HILL					
HL050	Paint E Wall HILL	2	02/04/05	02/07/05	-5d	HM	▲▲ Paint E Wall HILL					
HL130	Install Island HILL	10	02/08/05	02/21/05	-5d	HM	▲▲▲▲ Install					
HL300	Install Cabinets HILL	5	02/08/05	02/14/05	0	HM	▲▲▲▲▲ Install Cabinets HILL					
West Lincoln Kitchen Remodel												
8W1040	Install Resilient Flooring WEST	3	01/20/05 A	01/24/05	2d	FC	▲▲▲ Install Resilient Flooring WEST					
8W1010	Install Finish Carpentry WEST	5	01/25/05	01/31/05	2d	FC	▲▲▲▲▲ Install Finish Carpentry WEST					
8W1020	Install Milled Woodwork WEST	5	02/01/05	02/07/05	2d	FC	▲▲▲▲▲ Install Milled Woodwork WEST					
8W1330	Clean Kitchen WEST	1	02/08/05	02/08/05	2d	FC	▲▲ Clean Kitchen WEST					
8W1270	Demob Hillside Job Site WEST	1	02/09/05	02/09/05	2d	FC	▲▲ Demob Hillside Job Site WEST					
8W1001	Project Complete WEST	0		02/11/05 *	0	TO	◆ Project Complete WEST					
Bend Tiki Bar, Deck, Hot Tub												
BE1040	Install deck posts, joist, and beams CAR	3	01/21/05 A	01/31/05	1d	AH	▲▲▲ Install deck posts, joist, and beams CAR					
BE1200	Install / Re-route Plumbing CAR	5	01/21/05 A	01/27/05	1d	AH	▲▲▲▲▲ Install / Re-route Plumbing CAR					
BE1370	Procure, deliver wood CAR	5	01/21/05 A	01/27/05	1d	JJ	▲▲▲▲▲ Procure, deliver wood CAR					
BE1320	Inspect Electrical by Building Dept CAR	1	01/28/05	01/28/05	2d	AH	▲▲ Inspect Electrical by Building Dept CAR					
BE1322	Inspect Plumbing by Building Dept CAR	1	01/28/05	01/28/05	2d	AH	▲▲ Inspect Plumbing by Building Dept CAR					
BE1180	Install Decking CAR	4	02/01/05	02/04/05	1d	AH	▲▲▲▲ Install Decking CAR					
BE1230	Install Tiki Bar roof post, joists, beams CAR	3	02/07/05	02/09/05	1d	AH	▲▲▲ Install Tiki Bar roof post, joists					
BE1240	Install Tiki Bar roof CAR	3	02/10/05	02/14/05	1d	AH	▲▲▲ Install Tiki Bar roof C					
BE1300	Install Stairs CAR	4	02/15/05	02/18/05	1d	AH	▲▲▲▲ Install Stairs					

Scheduling and Information Services www.1sis.com
 Arrow Construction Company

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- Summary point
- ◆ Start milestone point
- ◆ Finish milestone point