

Cumberland Construction Schedule

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005													
						JAN				FEB				MAR				APR	
						10	17	24	31	07	14	21	28	07	14	21	28	04	11
Arrow Construction Company																			
Cumberland Kitchen Remodel																			
CU1000	Notice to Proceed CUM	0	01/17/05			◆ Notice to Proceed CUM													
CU1010	Obtain Permits CUM	3	01/17/05	01/20/05		▲▽ Obtain Permits CUM													
CU350	Procure, fab, deliver kitchen cabinets CUM	28	01/18/05	02/24/05	0	▲▽ Procure, fab, deliver kitchen cabinets CUM													
CU360	Procure, fab, deliver Kitchen Island CUM	20	01/18/05	02/14/05	11d	▲▽ Procure, fab, deliver Kitchen Island CUM													
CU340	Procure and Deliver Appliances CUM	20	01/18/05	02/14/05	25d	▲▽ Procure and Deliver Appliances CUM													
CU260	Mob to Cumberland Site CUM	1	01/18/05	01/18/05		▲ Mob to Cumberland Site CUM													
CU060	Remove old appliances CUM	2	01/19/05	01/24/05	18d	▲▽ Remove old appliances CUM													
CU240	Remove old cabinets CUM	2	01/25/05	01/26/05	18d	▲▽ Remove old cabinets CUM													
CU250	Remove old flooring tiles CUM	1	01/27/05	01/27/05	18d	▲▽ Remove old flooring tiles CUM													
CU000	Rough-in Carpentry new wall CUM	2	01/28/05	01/31/05	18d	▲▽ Rough-in Carpentry new wall CUM													
CU290	Install Electrical Island and new wall CUM	3	02/01/05	02/03/05	25d	▲▽ Install Electrical Island and new wall CUM													
CU200	Install Plumbing CUM	5	02/01/05	02/07/05	29d	▲▽ Install Plumbing CUM													
CU090	Install Gypsum Wallboard CUM	2	02/01/05	02/02/05	30d	▲▽ Install Gypsum Wallboard CUM													
CU180	Install Exhaust vents/fans CUM	2	02/01/05	02/02/05	30d	▲▽ Install Exhaust vents/fans CUM													
CU030	Install Insulation CUM	1	02/01/05	02/01/05	33d	▲▽ Install Insulation CUM													
CU070	Install Door Frame CUM	1	02/02/05	02/02/05	33d	▲▽ Install Door Frame CUM													
CU170	Install Pantry with shelving CUM	4	02/04/05	02/09/05	25d	▲▽ Install Pantry with shelving CUM													
CU1351	Inspect electrical by Building Dept	1	02/04/05	02/04/05	34d	▲▽ Inspect electrical by Building Dept													
CU1322	Inspect Plumbing by Building Dept CUM	1	02/08/05	02/08/05	32d	▲▽ Inspect Plumbing by Building Dept CUM													
CU050	Paint E Wall CUM	2	02/10/05	02/11/05	25d	▲▽ Paint E Wall CUM													
CU210	Install Lighting CUM	2	02/14/05	02/15/05	25d	▲▽ Install Lighting CUM													
CU130	Install Island CUM	2	02/15/05	02/16/05	11d	▲▽ Install Island CUM													
CU300	Install Cabinets CUM	5	02/25/05	03/03/05	0	▲ Install Cabinets CUM													
CU320	Install Counter top CUM	2	03/04/05	03/07/05	0	▲ Install Counter top CUM													
CU100	Install Ceramic Tile CUM	3	03/08/05	03/10/05	0	▲ Install Ceramic Tile CUM													
CU190	Install Sinks CUM	1	03/08/05	03/08/05	8d	▲▽ Install Sinks CUM													
CU150	Install Garbage Disposal CUM	1	03/09/05	03/09/05	8d	▲▽ Install Garbage Disposal CUM													
CU140	Install Dishwasher CUM	1	03/10/05	03/10/05	8d	▲▽ Install Dishwasher CUM													
CU040	Install Resilient Flooring CUM	3	03/11/05	03/15/05	0	▲ Install Resilient Flooring CUM													
CU010	Install Finish Carpentry CUM	5	03/16/05	03/22/05	0	▲ Install Finish Carpentry CUM													
CU020	Install Milled Woodwork CUM	5	03/16/05	03/22/05	0	▲ Install Milled Woodwork CUM													
CU120	Install Stove CUM	1	03/16/05	03/16/05	2d	▲ Install Stove CUM													
CU110	Install Refrigerator CUM	1	03/16/05	03/16/05	4d	▲▽ Install Refrigerator CUM													












Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- | | | |
|----------------------|------------------|--------------------------|
| ▲ Early start point | ■ Critical bar | ■ Summary point |
| ▼ Early finish point | — Summary bar | ◆ Start milestone point |
| ■ Early bar | ▲ Progress point | ◆ Finish milestone point |
| ■ Progress bar | ▲ Critical point | |

Cumberland Construction Schedule

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005													
						JAN			FEB			MAR			APR				
						10	17	24	31	07	14	21	28	07	14	21	28	04	11
CU160	Install Microwave with cabinet CUM	1	03/17/05	03/17/05	2d													▲▲	Install Microwave with cabine
CU310	Hang Kitchen Entry Door CUM	1	03/18/05	03/18/05	2d													▲▲	Hang Kitchen Entry Door C
CU330	Clean Kitchen CUM	1	03/23/05	03/23/05	0													▲▲	Clean Kitchen CUM
CU270	Demob Cumberland Job Site CUM	1	03/24/05	03/24/05	0													▲▲	Demob Cumberland
CU1001	Project Complete CUM	0		03/24/05	0													◆	Project Complete CU

Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- | | | |
|--|--|--|
|  Early start point |  Critical bar |  Summary point |
|  Early finish point |  Summary bar |  Start milestone point |
|  Early bar |  Progress point |  Finish milestone point |
|  Progress bar |  Critical point | |