

What are my in-progress or upcoming activities for each staff member?
Organize by responsible person.

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005													
						JAN				FEB				MAR				APR	
						10	17	24	31	07	14	21	28	07	14	21	28	04	11
Arrow Construction Company																			
Tony Osborne, President																			
Attleboro Kitchen Remodel																			
AT1001	Project Complete ATTL	0		02/14/05	10d	◆ Project Complete ATTL													
Rumford Kitchen Remodel																			
RUM100	Notice to Proceed RUM	0	02/07/05		15d	◆ Notice to Proceed RUM													
West Lincoln Kitchen Remodel																			
8W1001	Project Complete WEST	0		02/11/05	0	◆ Project Complete WEST													
John Johnson, Purchaser																			
Cumberland Kitchen Remodel																			
CU350	Procure, fab, deliver kitchen cabinets CUM	28	01/18/05	02/24/05	0	▲ Procure, fab, deliver kitchen cabinets CUM													
CU360	Procure, fab, deliver Kitchen Island CUM	20	01/18/05	02/14/05	11d	▲ Procure, fab, deliver Kitchen Island CUM													
CU340	Procure and Deliver Appliances CUM	20	01/18/05	02/14/05	25d	▲ Procure and Deliver Appliances CUM													
Rumford Kitchen Remodel																			
RUM136	Procure and Deliver Appliances RUM	23	02/07/05	03/09/05	15d	▲ Procure and Deliver Appliances RUM													
RUM137	Procure, fab, deliver kitchen cabinets RUM	20	02/07/05	03/04/05	15d	▲ Procure, fab, deliver kitchen cabinets RUM													
RUM108	Procure, fab, deliver Kitchen Island RUM	18	02/07/05	03/02/05	20d	▲ Procure, fab, deliver Kitchen Island RUM													
Hillside Kitchen Remodel																			
HL220	Procure, fab, deliver Kitchen Island HILL	25	12/31/04	01/28/05	9d	▲ Procure, fab, deliver Kitchen Island HILL													
Bend Tiki Bar, Deck, Hot Tub																			
BE1340	Procure and deliver Hot tub BEND	20	01/18/05	02/11/05	26d	▲ Procure and deliver Hot tub BEND													
BE1080	Procure, deliver outdoor grill BEND	15	01/18/05	02/04/05	36d	▲ Procure, deliver outdoor grill BEND													
BE1370	Procure, deliver wood BEND	5	01/21/05	01/27/05	5d	▲ Procure, deliver wood BEND													
BE1250	Procure Tiki bar cabinets BEND	10	01/21/05	02/04/05	18d	▲ Procure Tiki bar cabinets BEND													
BE1380	Procure and deliver frig, freezer, beer tap BEND	7	01/21/05	02/01/05	23d	▲ Procure and deliver frig, freezer, beer tap BEND													
BE1350	Procure and deliver outdoor sound system BEND	15	01/21/05	02/11/05	30d	▲ Procure and deliver outdoor sound system BEND													
BE1400	Procure speciality bar seats BEND	15	01/21/05	02/11/05	30d	▲ Procure speciality bar seats BEND													
Carson Tiki Bar, Deck, Hot Tub																			
CA1340	Procure and deliver Hot tub CAR	20	01/18/05	02/11/05	31d	▲ Procure and deliver Hot tub CAR													
CA1080	Procure, deliver outdoor grill CAR	15	01/18/05	02/04/05	41d	▲ Procure, deliver outdoor grill CAR													
CA1370	Procure, deliver wood CAR	3	01/21/05	01/25/05	7d	▲ Procure, deliver wood CAR													
CA1250	Procure Tiki bar cabinets CAR	10	01/21/05	02/04/05	23d	▲ Procure Tiki bar cabinets CAR													
CA1380	Procure and deliver frig, freezer, beer tap CAR	7	01/21/05	02/01/05	28d	▲ Procure and deliver frig, freezer, beer tap CAR													
CA1350	Procure and deliver outdoor sound system CAR	15	01/21/05	02/11/05	35d	▲ Procure and deliver outdoor sound system CAR													

Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- Summary point
- ◆ Start milestone point
- ◆ Finish milestone point

What are my in-progress or upcoming activities for each staff member?
Organize by responsible person.

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005															
						JAN				FEB				MAR				APR			
						10	17	24	31	07	14	21	28	07	14	21	28	04	11		
CA1400	Procure speciality bar seats CAR	15	01/21/05	02/11/05	35d	Procure speciality bar seats CAR															
Riverside Bathroom Remodel																					
RI1340	Procure/Deliver Juc tub, Steam Shower, Sink RIV	20	12/21/04	01/28/05	13d	Procure/Deliver Juc tub, Steam Shower, Sink RIV															
RI1370	Procure, fab, deliver cabinets RIV	18	01/03/05	01/26/05	7d	Procure, fab, deliver cabinets RIV															
RI1360	Procure, fab, deliver floor heating system RIV	18	01/03/05	01/26/05	17d	Procure, fab, deliver floor heating system RIV															
Andy Henson, Superintendent																					
Bend Tiki Bar, Deck, Hot Tub																					
BE1040	Install deck posts, joist, and beams BEND	3	01/21/05	01/31/05	5d	Install deck posts, joist, and beams BEND															
BE1200	Install / Re-route Plumbing BEND	5	01/21/05	01/27/05	5d	Install / Re-route Plumbing BEND															
BE1280	Install electrical circuit breaker and line BEND	3	01/21/05	01/25/05	8d	Install electrical circuit breaker and line BEND															
BE1320	Inspect Electrical by Building Dept BEND	1	01/28/05	01/28/05	6d	Inspect Electrical by Building Dept BEND															
BE1322	Inspect Plumbing by Building Dept BEND	1	01/28/05	01/28/05	6d	Inspect Plumbing by Building Dept BEND															
BE1180	Install Decking BEND	2	02/01/05	02/02/05	5d	Install Decking BEND															
BE1230	Install Tiki Bar roof post, joists, beams BEND	3	02/03/05	02/07/05	5d	Install Tiki Bar roof post, joists, beams BEND															
BE1240	Install Tiki Bar roof BEND	2	02/08/05	02/09/05	5d	Install Tiki Bar roof BEND															
BE1300	Install Stairs BEND	3	02/10/05	02/14/05	5d	Install Stairs BEND															
Stevenson Bathroom Remodel																					
ST1300	Install Cabinets STEV	5	01/18/05	01/24/05	4d	Install Cabinets STEV															
ST1050	Paint Bathroom Walls STEV	2	01/24/05	01/25/05	3d	Paint Bathroom Walls STEV															
ST1010	Install Finish Carpentry STEV	5	01/25/05	01/31/05	17d	Install Finish Carpentry STEV															
ST1320	Install Counter top STEV	2	01/26/05	01/27/05	3d	Install Counter top STEV															
ST1190	Install Sinks STEV	1	01/28/05	01/28/05	3d	Install Sinks STEV															
ST1150	Install Steam Shower STEV	1	01/31/05	01/31/05	3d	Install Steam Shower STEV															
ST1140	Install Juc Tub STEV	1	02/01/05	02/01/05	3d	Install Juc Tub STEV															
ST1020	Install Milled Woodwork STEV	5	02/01/05	02/07/05	17d	Install Milled Woodwork STEV															
ST1290	Install floor heating system STEV	3	02/02/05	02/04/05	3d	Install floor heating system STEV															
ST1130	Install Faucet and Fixtures STEV	1	02/02/05	02/02/05	20d	Install Faucet and Fixtures STEV															
ST1220	Install Floor Tile STEV	2	02/07/05	02/08/05	3d	Install Floor Tile STEV															
ST1100	Install Ceramic Tile STEV	3	02/09/05	02/11/05	3d	Install Ceramic Tile STEV															
ST1110	Install Toilet STEV	1	02/09/05	02/09/05	15d	Install Toilet STEV															
ST1170	Install Heated Towel Rack STEV	1	02/14/05	02/14/05	3d	Install Heated Towel Rack STEV															
Frank Church, Superintendent																					
West Lincoln Kitchen Remodel																					
8W1040	Install Resilient Flooring WEST	3	01/20/05	01/24/05	2d	Install Resilient Flooring WEST															

Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- Summary point
- ◆ Start milestone point
- ◆ Finish milestone point

What are my in-progress or upcoming activities for each staff member?
Organize by responsible person.

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005															
						JAN				FEB				MAR				APR			
						10	17	24	31	07	14	21	28	07	14	21	28	04	11		
AT1100	Install Ceramic Tile ATTL	3	01/20/05	01/24/05	10d	▼ Install Ceramic Tile ATTL															
AT1140	Install Dishwasher ATTL	1	01/24/05	01/24/05	23d	▼ Install Dishwasher ATTL															
AT1040	Install Resilient Flooring ATTL	3	01/25/05	01/27/05	10d	▼ Install Resilient Flooring ATTL															
AT1010	Install Finish Carpentry ATTL	5	01/28/05	02/03/05	10d	▼ Install Finish Carpentry ATTL															
AT1120	Install Stove ATTL	1	01/28/05	01/28/05	17d	▼ Install Stove ATTL															
AT1110	Install Refrigerator ATTL	1	01/28/05	01/28/05	19d	▼ Install Refrigerator ATTL															
AT1160	Install Microwave with cabinet ATTL	1	01/31/05	01/31/05	17d	▼ Install Microwave with cabinet ATTL															
AT1310	Hang Kitchen Entry Door ATTL	1	02/01/05	02/01/05	17d	▼ Hang Kitchen Entry Door ATTL															
AT1020	Install Milled Woodwork ATTL	5	02/04/05	02/10/05	10d	▼ Install Milled Woodwork ATTL															
AT1330	Clean Kitchen ATTL	1	02/11/05	02/11/05	10d	▼ Clean Kitchen ATTL															
AT1270	Demob Hillside Job Site ATTL	1	02/14/05	02/14/05	10d	▼ Demob Hillside Job Site ATTL															
Rumford Kitchen Remodel																					
RUM126	Obtain Permits RUM	3	02/07/05	02/09/05	15d	▼ Obtain Permits RUM															
RUM126	Mob to Rumford Job Site	1	02/07/05	02/07/05	17d	▼ Mob to Rumford Job Site															
RUM106	Remove old appliances RUM	2	02/10/05	02/11/05	15d	▼ Remove old appliances RUM															
RUM124	Remove old cabinets RUM	2	02/14/05	02/15/05	15d	▼ Remove old cabinets RUM															
Hillside Kitchen Remodel																					
HL170	Install Pantry with shelving HILL	5	01/18/05	01/26/05	3d	▼ Install Pantry with shelving HILL															
HL030	Install Insulation HILL	1	01/27/05	01/27/05	3d	▼ Install Insulation HILL															
HL090	Install Gypsum Wallboard HILL	2	01/28/05	01/31/05	3d	▼ Install Gypsum Wallboard HILL															
HL050	Paint E Wall HILL	2	02/01/05	02/02/05	3d	▼ Paint E Wall HILL															
HL300	Install Cabinets HILL	5	02/03/05	02/09/05	3d	▼ Install Cabinets HILL															
HL130	Install Island HILL	2	02/03/05	02/04/05	6d	▼ Install Island HILL															
HL320	Install Counter top HILL	2	02/10/05	02/11/05	3d	▼ Install Counter top HILL															
HL100	Install Ceramic Tile HILL	3	02/14/05	02/16/05	3d	▼ Install Ceramic Tile HILL															
HL190	Install Sinks HILL	1	02/14/05	02/14/05	27d	▼ Install Sinks HILL															
Judy Prince, Superintendent																					
Cumberland Kitchen Remodel																					
CU060	Remove old appliances CUM	2	01/19/05	01/24/05	18d	▼ Remove old appliances CUM															
CU240	Remove old cabinets CUM	2	01/25/05	01/26/05	18d	▼ Remove old cabinets CUM															
CU250	Remove old flooring tiles CUM	1	01/27/05	01/27/05	18d	▼ Remove old flooring tiles CUM															
CU000	Rough-in Carpentry new wall CUM	2	01/28/05	01/31/05	18d	▼ Rough-in Carpentry new wall CUM															
CU290	Install Electrical Island and new wall CUM	3	02/01/05	02/03/05	25d	▼ Install Electrical Island and new wall CUM															
CU200	Install Plumbing CUM	5	02/01/05	02/07/05	29d	▼ Install Plumbing CUM															

Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- ▲ Early start point
- ▼ Early finish point
- █ Early bar
- █ Progress bar
- █ Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- ◆ Summary point
- ◆ Start milestone point
- ◆ Finish milestone point

What are my in-progress or upcoming activities for each staff member?
Organize by responsible person.

Act ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Float	2005															
						JAN				FEB				MAR				APR			
						10	17	24	31	07	14	21	28	07	14	21	28	04	11		
CU090	Install Gypsum Wallboard CUM	2	02/01/05	02/02/05	30d					▲▼	Install Gypsum Wallboard CUM										
CU180	Install Exhaust vents/fans CUM	2	02/01/05	02/02/05	30d					▲▼	Install Exhaust vents/fans CUM										
CU030	Install Insulation CUM	1	02/01/05	02/01/05	33d					▲▼	Install Insulation CUM										
CU070	Install Door Frame CUM	1	02/02/05	02/02/05	33d					▲▼	Install Door Frame CUM										
CU170	Install Pantry with shelving CUM	4	02/04/05	02/09/05	25d					▲▼	Install Pantry with shelving CUM										
CU1351	Inspect electrical by Building Dept	1	02/04/05	02/04/05	34d					▲▼	Inspect electrical by Building Dept										
CU1322	Inspect Plumbing by Building Dept CUM	1	02/08/05	02/08/05	32d					▲▼	Inspect Plumbing by Building Dept CUM										
CU050	Paint E Wall CUM	2	02/10/05	02/11/05	25d					▲▼	Paint E Wall CUM										
CU210	Install Lighting CUM	2	02/14/05	02/15/05	25d					▲▼	Install Lighting CUM										
Hood River Bathroom Remodel										▲▼	Install Cabinets HOOD										
HD1300	Install Cabinets HOOD	5	01/18/05	01/24/05	9d					▲▼	Paint Bathroom Walls HOOD										
HD1050	Paint Bathroom Walls HOOD	2	01/24/05	01/25/05	8d					▲▼	Install Finish Carpentry HOOD										
HD1010	Install Finish Carpentry HOOD	5	01/25/05	01/31/05	22d					▲▼	Install Counter top HOOD										
HD1320	Install Counter top HOOD	2	01/26/05	01/27/05	8d					▲▼	Install Sinks HOOD										
HD1190	Install Sinks HOOD	1	01/28/05	01/28/05	8d					▲▼	Install Steam Shower HOOD										
HD1150	Install Steam Shower HOOD	1	01/31/05	01/31/05	8d					▲▼	Install Juc Tub HOOD										
HD1140	Install Juc Tub HOOD	1	02/01/05	02/01/05	8d					▲▼	Install Milled Woodwork HOOD										
HD1020	Install Milled Woodwork HOOD	5	02/01/05	02/07/05	22d					▲▼	Install floor heating system HOOD										
HD1290	Install floor heating system HOOD	3	02/02/05	02/04/05	8d					▲▼	Install Faucet and Fixtures HOOD										
HD1130	Install Faucet and Fixtures HOOD	1	02/02/05	02/02/05	25d					▲▼	Install Floor Tile HOOD										
HD1220	Install Floor Tile HOOD	2	02/07/05	02/08/05	8d					▲▼	Install Ceramic Tile HOOD										
HD1100	Install Ceramic Tile HOOD	3	02/09/05	02/11/05	8d					▲▼	Install Toilet HOOD										
HD1110	Install Toilet HOOD	1	02/09/05	02/09/05	20d					▲▼	Install Heated Towel Rack HOOD										
HD1170	Install Heated Towel Rack HOOD	1	02/14/05	02/14/05	8d																

Scheduling and Information Services
www.1sis.com
Arrow Construction Company

- ▲ Early start point
- ▼ Early finish point
- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- ◆ Summary point
- ◆ Start milestone point
- ◆ Finish milestone point